

Executive summary of Target and Achievement of Transmission Lines during FY 2022-23

As on Mar-2023

(All figures in circuit kms.)

Programme / Achievement		HVDC								765 kV				400 kV				220 kV				Grand Total			
		± 800 kV				± 500 kV																			
		Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Grand Total
Programme FY 2022-23		0	0	0	0	0	0	0	0	273	13	1372	1658	2886	3252	513	6651	876	5396	0	6272	4035	8661	1885	14581
Mar/23	Programme	0	0	0	0	0	0	0	0	0	0	0	0	251	85	0	336	6	121	0	127	257	206	0	463
	Achievement	0	0	0	0	0	0	0	0	70	0	0	70	224	429	0	653	1041	600	0	1641	1335	1029	0	2364
Upto Mar-23	Programme	0	0	0	0	0	0	0	0	273	13	1372	1658	2886	3252	513	6651	876	5396	0	6272	4035	8661	1885	14581
	Achievement	0	0	0	0	0	0	0	0	282	0	1373	1655	1475	1692	605	3772	2169	5124	1905	9198	3926	6816	3883	14625

***NOTE:** Based on the discussions held in the meeting chaired by Chief Engineer (PSPM Division), CEA on 21.09.2022 and subsequent discussion in MoP for mid-term review of target for FY 2022-23 which is achievable during remaining period, based on current status of the under construction transmission projects, the projects (transmission lines & substations) pertaining to state & private sector which are slipped / likely to get slipped to next Financial year, had been removed from the current FY 2022-23 target and subsequently the target for FY 2022-23 was revised to 17,863 Ckm and 84,169 MVA for transmission lines and transformation capacity respectively . However, considering various issues involved in the construction of targeted transmission projects, the target for FY 2022-23 has further been revised to 14,581 Ckm and 78,959 MVA based on the discussions held in the meeting chaired by Member (Power System), CEA on 08.12.2022